

"A Partner To Be Relied Upon"



PROJECT PARTNERS UPDATES

Project	Project Partner
La Villita	EMJ Corporation
Tornillo Manny F. Aguilera Highway	Dan Williams Construction
4 Rivers / John Deere	Jordan Foster Construction
Haymon Krupp Apartments	Housing Authority of the City of El Paso
Montecillo 4A	EPT Mesa Development
Skyview Estates	SDC Development Group LLC

Congratulations to all the crew members who helped make this possible.

Genaro Roldan,
Project Manager

Danny Esparza,
Safety Coordinator

Humberto Perez,
Site Superintendent

Martin Carmona,
Site Superintendent

Jesus Araujo,
Surveyor

Javier Cepeda,
Pipe Filter

Roberto Garcia,
Pipe Filter

Joe Tejada,
Operator

Serigo Reyes,
Operator

Jesus Nunez,
Operator

EMJ Corporation selected ZTEX Construction Inc. to receive the "Award of Safety Excellence" on the La Villita on Mesa project presented by the Core Safety Group.



Humberto Perez, Superintendent (left) and Genaro Roldan, Project Manager (right)



La Villita
****EMJ Corporation***

La Villita: We are continuing work on TXDOT ROW, paved deceleration lanes, and will begin all concrete site work. We have begun laying base course in three separate areas and will start to work on the curb adjacent to the concrete pavement.



Tornillo Manny F. Aguilera Highway
****Dan Williams Construction***



Tornillo Manny F. Aguilera Highway: ZTEX is to do all earthwork and base course and is currently working on preparing right of way.

4 Rivers / John Deere
****Jordan Foster Construction***

4Rivers / John Deere: About 90% of the final grading is complete; the storm drain operations are yet to be commence. We will be back in a month after the vertical walls are erected.



Las Torres *Jordan Foster Construction

Las Torres: ZTEX just finished completing all punch list items.

Haymon Krupp Apartments
**** Housing Authority of the City of El Paso***

Haymon Krupp Apartments: ZTEX is to complete all civil work including utilities, earthwork, paving, and concrete. Completed 80% of over-excavation operations.



Montecillo 4A
**** EPT Mesa Development***



Montecillo 4A: ZTEX is currently placing curb and gutter. We have completed sanitary sewer, domestic water and stormdrain.

Sky View Estates
****SDC Development Group LLC***

Skyview Estates: All curb and gutter, water lines, and sanitary sewer work are complete.



Desert Sky * Scott Contracting

Desert Sky: ZTEX is currently working on the storm drain and will be starting utility work within the month.

Desert Pass Apartments * Bohannon Development Corporation

Desert Pass Apartments: Working on the fire line for fire hydrants, laid concrete header curb around buildings.

North Hills Crossing Phase II * EMJ Corporation

North Hills Crossing Phase II: Finished regrading and repaving the grading bust at storefronts. Connected water services from water meters to the back of the buildings. Will begin laying the base course at the backside of the buildings.

Jail Annex Expansion * Urban Associates Inc.

Jail Annex: ZTEX is working on the North side sidewalks leading into the North parking lot. It is projected to be completed in March.

MCS Warehouse *VEMAC (Venegas Engineering Management and Construction)

MCS Warehouse: ZTEX is currently working on asphalt, paving, and final grading. It is projected to be done in a month.

Western Dairy * EMJ Corporation

Western Dairy: 85% complete on earthwork. Will be finishing earthwork in mid-March to finish earthwork and paving.



Like Us. Follow Us. Watch Us. Connect with us on Facebook, LinkedIn, YouTube and Twitter to see updates, photos and events the company is involved in. It's one of the best ways to keep up with the latest day-to-day activities at ZTEX!