

“A Partner To Be Relied Upon”



PROJECT PARTNERS UPDATES

Project	Project Partner
Manny F. Aguilera Highway	Dan Williams Construction
La Villita	EMJ Corporation
West Towne Market Place	ROP Artcraft
4 Rivers / John Deere Equipment Facility	Jordan Foster Construction
Haymon Krupp Apartments	Housing Authority of the City of El Paso
Montecillo 4A	EPT Mesa Development
Desert Pass Apts.	Bohannon Development Corporation



A moment of recognition is in place for ALL the ZTEX Superintendents who are now proud holders of their 30-hour Construction OSHA certification cards. Congratulations on exceeding expectation and showing dedication to a winning team. Some of the topics covered in the training were Jobsite Hazard Recognition and Avoidance, OSHA Standards and Inspection Procedures, Personal Protective Equipment and Health Hazards in Construction.



Manny F. Aguilera Highway * Dan Williams Construction

Manny F. Aguilera Highway: ZTEX is currently scarifying and compacting section II and embanking the same region.



Western Dairy * EMJ Corporation

Western Dairy: ZTEX will be returning to grade for the curb and gutter, finish grade and start placing slag on the south portion of the project.

La Villita * EMJ Corporation

La Villita: We are continuing work on TXDOT Right of Way with sidewalks and driveways, working on the curb and gutter on the project and laying base course in parking lots.



West Towne Marketplace * ROP Artcraft



West Towne Marketplace: ZTEX was given a month to complete the clear and grubbing on the 64-acre land and expertly finished in 10 days.

4 Rivers / John Deere Equipment Facility * Jordan Foster Construction

4Rivers / John Deere: We are currently working on the grade for sidewalks.



Desert Sky Homes * Scott Contracting

Desert Sky Homes: We are currently scarifying and compacting section II and embarking the same region.

Haymon Krupp Apartments * Housing Authority of the City of El Paso

Haymon Krupp Apartments: We are 50% complete on installing sanitary and water utilities in 13 buildings.



Montecillo 4A * EPT Mesa Development



Montecillo 4A: We have completed the curb and gutter except on the western edge of Castellano.

Bush's Chicken Mesa / Sun Bowl * Sun City Builders

Bush's Chicken Mesa / Sun Bowl: ZTEX successfully completed fine grading ahead of schedule.



Skyview Estates * SDC Development Group LLC

Skyview Estates: ZTEX has completed all water and sewer services and will return in April / May to install dry utilities.

Desert Pass Apartments * Bohannon Development Corporation



Desert Pass Apartments: ZTEX is working on backflow preventers for water lines and main entrance grading. The fire line is complete.

Las Fuentes at Edgemere * MEDA International

Las Fuentes at Edgemere: We are 90% complete on the curb and gutter.